

# Cap Brulé's New Wastewater Treatment Facility PROJECT UPDATE No.4

May 2021



“The Dunes” Approach Concept  
by Acre Architects Inc.

## Environmental Risk Assessment & Overall Project Coordination

- The EIA Public Consultation was held on April 29, 2021. Englobe has submitted to the NBDELG the summary of the public consultation as part of the registration requirements. This summary compiles all the questions asked prior to and during the consultation. The summary can be consulted on the GSSC website.
- Additional studies, such as the Plume and Bathymetry study, are being initiated to confirm the location of the new proposed outfall along Cap-Brulé road. Results from these studies will be submitted to the NBDELG as soon as available.
- The Migratory Birds, the Fauna and Flora, the Benthic Survey studies will start within the month.

## Contract 1 – Construction of the New Headworks Building

- The 66% Detailed Design is now complete.
- The 99% Detailed Design of the treatment process, mechanical, electrical, and control equipment is ongoing. The architectural components, foundation, and structure are in design.

## Contract 2 – Construction of Lagoons, Site Piping, and Outfall Forcemain

- The 33% Detailed Design is ongoing.

The **33% Detailed Design** for the following contracts are also being developed:

**Contract 2** – Contract 2 – Construction of Lagoons, Site Piping, and Outfall Forcemain.

**Contract 3** – Moving Bed Biofilm Reactor (MBBR) and Disc Filters

The proposed tender date for **Contract 1 - Headworks Building** will be upon environmental determination.

The construction of **Contract 1- Headworks Building** is planned to begin in Summer 2021.

The **Contract 2 - Lagoons, Site Piping, and Outfall Forcemain** is planned to begin in Summer 2022.