

# Cap Brulé's New Wastewater Treatment Facility PROJECT UPDATE No.7

March 2022



“The Dunes” Approach Concept  
by Acre Architects Inc.



## Environmental Risk Assessment & Overall Project Coordination

- All requirements for the EIA have been submitted
- Environment is presently reviewing the Plume Study Report Submitted on February 1<sup>st</sup>.
- Englobe expects TRC comments by early March. Once comments are received Englobe will coordinate second Public Consultation process.



**Tentative Public Consultation date is April 7th, 2022**

## Contract 1 – Construction of the New Headworks Building


- The Detailed Design is now complete.
- **Tendering scheduled for Beginning of April 2022. (Pending Environmental Determination)**
- **Construction Scheduled for May-June 2022.**

## Contract 2 – Construction of Lagoons, Site Piping, and Outfall Forcemain

- Contract 2 design is nearing 100% completion.
- **Tendering Tentatively Scheduled for May-June 2022**



New Headworks Building looking Southeast



New Headworks Building looking Southwest

ENGLOBE

