

Cap-Brulé's New Wastewater Treatment Facility

PROJECT UPDATE No. 22 May 2025



Construction of the Headworks Building:

- Ongoing activities include excavation, backfilling, formwork, rebar, concrete pouring, manhole and pipe installation, waterproofing, and finishes.
- Excavation for Chamber-01 and underground work including preparation for MH-24 installation and north pipes of MH-23 installation have been completed.
- Concrete work progressed with formwork and rebar installation as well as concrete pours at the Influent, effluent, UV and Grit Chamber.
- Finishing work includes garage shelving, waterproofing at the influent wet well and the effluent lift station.
- Influent wet well and Effluent lift station have been partially backfilled.

