

Cap-Brulé's New Wastewater Treatment Facility

PROJECT UPDATE No. 23 June 2025



Construction of the Headworks Building:

- Ongoing activities include excavation, backfilling, formwork, rebar, manhole and pipes installation, concrete pouring, waterproofing, and finishes.
- Excavation and underground work including Chamber-01 MH-24, MH-5 and MH-6 installation as well as pipes installation from Chamber-01 to MH-5 and MH-6 and from MH-24 to effluent lift station have been completed.
- Concrete work progressed with formwork and rebar installation as well as concrete pours at the UV and the Grit Chamber.
- Influent wet well and Grit Chamber have been backfilled with 0-75 mm material.
- Finishing works include garage roof gutter installation, waterproofing at the influent wet well and the UV and concrete patching at the Influent wet well.

