

Cap-Brulé's New Wastewater Treatment Facility

PROJECT UPDATE No. 24 July 2025



Construction of the Headworks Building:

- Ongoing activities include excavation, backfilling, formwork, rebar, manhole installation as well as pipes installation and testing and concrete pouring.
- Excavation and underground work including MH-25 installation, pipes installation from MH-5 et MH-6 to grit Chamber and from MH-24 to MH-25 have been completed.
- Concrete work progressed with formwork and rebar installation as well as concrete pours at the Influent wet well, the UV, the Mechanical Room and the Grit Chamber.
- Backfilling activities have been completed at the UV, the Effluent lift station and the Influent wet well.
- Pipes testing have also being completed from MH-5 to Grit Chamber.

